COMPLETION REPORT

1.Name of Work	:	Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency
2.Sanctioned Estimate No. & Date	:	CE/DZ/TS/18/20-21 dtd 15/03/2021
3.Head of Account which is chargeable	:	P code - 3296
4.Entrustment Order No . & date	:	EE/DD/WO/74/2021-22 dtd 16.12.2021
5.Name of Contrator	:	Sri. B M Kiran , Contr.,Bangalore
6.(a) Time Stipilated for Completion of the work	:	180 days
(b) Date of Completion of the work	:	09/06/22
7.Measurement Recorded in	:	MB No: 643 - Page No; 64215 - 64225
8.Check Measurement of the Asst.Exe.Engineer / Exe. Engineer	:	
		Page No : 64216 to 64225
9.Name of the officer / Official incharge of the work	:	Assistant Executive Engineer Dasarahalli Sub division
10.Asst..Engineer	:	Venkateshappa
(b) Asst.Exe.Engineer	:	Rangaraju. B.R

Santioned Estimate amount	Amount Claims as per actually viz as per bill		Excess	Savings
269.00 lkh	27971762=00.		976762=00	-

Certificate

1. *Certified that the above work as been completed with in the stipulated time noted in the work order.*
2. *Certified that the Contractor has delayed and Completed the work for which necessary fine has been recovered .*
3. *Certified that the above work has been exceuted work has been executed by the contrator satisfactorily in the Specfication as embodied in the agreement*

Asst.Engineer
Ward No-14
BBMP-Bengaluru

Asst.Exe.Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

09/06/2022

ಮುಖ್ಯ ಆಡಳಿತಾಧಿಕಾರಿಗಳು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Executive Engineer
Dasarahalli Division
BBMP-Bengaluru